

REGENT DEVELOPMENT SUMMARY REPORT  
MAY, 2009

**Construction Status**  
**School of Engineering and Sciences and the**  
**Robbie Waters Pocket/Greenhaven Library**  
**Pictures taken May 6, 2009**

**SCHOOL OF ENGINEERING AND SCIENCES**



**Administration and Lab Buildings**

- Framing complete
- Roofing started
- Installing doors and windows
- Starting on exterior surfacing



**Two Story Classrooms**

- Finishing second story and roof framing on both buildings
- Steel columns installed for elevated walkway
- Electrical, plumbing and mechanical started

REGENT DEVELOPMENT SUMMARY REPORT  
MAY, 2009



**Multipurpose Building**

- Steel framing complete
- Wood framing and roofing continue
- Concrete poured on indoor/outdoor stage



**Interior of Administration Building**

- Interior electrical and mechanical rough-in complete on administration and lab buildings
- Mechanical rough-in started
- Under roof insulation started
- Waiting DSA approval of fire sprinkler system

REGENT DEVELOPMENT SUMMARY REPORT  
MAY, 2009



**SES Mockup**

- McCarthy is preparing a mockup of the high school
  - Test construction methods
  - Test for water intrusion
  - Confirm design intent
- Exterior colored finishes have been installed

**LIBRARY**



**Library Slab**

- Deep underslab utilities are installed
- Footings are poured
- Steel shop drawings have been submitted and approved
- Updated schedule published
  - Projected completion date is July 19, 2010