

MASTER SCHEDULE FOR SUMMER 2009

START DATE	END DATE	TOTAL DAYS	START DATE	END DATE	TOTAL DAYS	START DATE	END DATE	TOTAL DAYS	START DATE	END DATE	TOTAL DAYS
CABRILLO 6/12/2009	8/2/2009	35	CAMELLIA 8/16/09	8/10/09	39	MC CLASKEY 6/16/09	8/4/09	35	SEQUOIA 6/12/09	8/14/09	41
BOWLING GREEN 6/15/2009	7/18/2008	23	WOODBINE 8/18/09	7/5/09	17	GOLDEN EMPIRE 6/11/09	8/12/09	40			

LABOR 87,541.88

SITE	WO #	CRAFT	\$	LABOR	87,541.88	HRS	\$
WEEK 1							
CABRILLO	KITCHEN	EL		EQUIP. DISCONNECT		2.5	\$ 119.53
CABRILLO	KITCHEN	PL		EQUIP. DISCONNECT (PLUMBING)		3.0	\$ 283.26
CABRILLO	KITCHEN	LA		EQUIP. REMOVAL		3.0	\$ 218.16
CABRILLO	KITCHEN	CAWL		COUNTER AND CABINET REMOVAL		8.0	\$ 1,098.48
CABRILLO	KITCHEN	AS		FLOOR ABATEMENT		24.0	\$ 968.00
BOWLING GREEN	KITCHEN	PL		EQUIPMENT DISCONNECT		2.5	\$ 238.05
BOWLING GREEN	KITCHEN	EL		EQUIPMENT DISCONNECT		2.5	\$ 119.53
WOODBINE	KITCHEN	PL		EQUIPMENT DISCONNECT		3.0	\$ 283.26
WOODBINE	KITCHEN	EL		EQUIPMENT DISCONNECT		3.0	\$ 143.43
CAMELLIA	KITCHEN	PL		EQUIPMENT DISCONNECT		4.0	\$ 377.68
CAMELLIA	KITCHEN	EL		EQUIPMENT DISCONNECT		3.0	\$ 143.43
MC CLASKEY	KITCHEN	PL		EQUIPMENT DISCONNECT		3.0	\$ 283.28
MC CLASKEY	KITCHEN	EL		EQUIPMENT DISCONNECT		3.0	\$ 143.43
GOLDEN EMPIRE	KITCHEN	PL		EQUIPMENT DISCONNECT		4.0	\$ 377.68
GOLDEN EMPIRE	KITCHEN	EL		EQUIPMENT DISCONNECT		3.0	\$ 143.43
SEQUOIA	KITCHEN	PL		EQUIPMENT DISCONNECT		3.0	\$ 283.26
SEQUOIA	KITCHEN	EL		EQUIPMENT DISCONNECT		2.0	\$ 95.62
WOODBINE	KITCHEN	EL		REMOVE WIREMOLD		5.0	\$ 239.05
WOODBINE	KITCHEN	CA		REMOVE CEILING TILE 16'X16'		8.0	\$ 758.96
WOODBINE	KITCHEN	CA		SHEET ROCK CEILING		16.0	\$ 1,513.92

SITE	WO #	CRAFT	WEEK 2	HRS	\$
CABRILLO	KITCHEN	CA	WALL REMOVAL	5.0	\$ 473.10
CABRILLO	KITCHEN	LA	ROUGH IN NEW WATER, WASTE	4.5	\$ 327.24
CABRILLO	KITCHEN	PL	ROUGH IN NEW WATER, WASTE	4.0	\$ 377.68
CABRILLO	KITCHEN	LA	DEMO FLOOR	11.0	\$ 1,040.82
CABRILLO	KITCHEN	CA	SET FLOOR GRADE & SLOPE	8.0	\$ 758.96
CABRILLO	KITCHEN	PL	ROUGH IN FLOOR DRAINS	5.0	\$ 472.10
CABRILLO	KITCHEN	PL	DEMO OLD WALL PLUMBING	3.0	\$ 283.28
BOWLING GREEN	KITCHEN	CAWL	REMOVE STAINLESS & DISHWASHER	8.0	\$ 1,098.48
BOWLING GREEN	KITCHEN	LA	HAUL OFF OLD STAINLESS & DW	3.0	\$ 218.16
BOWLING GREEN	KITCHEN	AS	ASBESTOS ABATEMENT	13.0	\$ 523.25
CABRILLO	KITCHEN	EL	REMOVE ALL SURFACE COVERS & GOWSES	5.0	\$ 239.05
CABRILLO	KITCHEN	ET	RECESS ALL CONDUITS & DEVICES	5.0	\$ 420.90
WOODBINE	KITCHEN	CAWL	TAPE AND TEXTURE CEILING	40.0	\$ 3,544.00
CAMELLIA	KITCHEN	CAWL	REMOVE STAINLESS & DW	8.0	\$ 1,098.48
CAMELLIA	KITCHEN	LA	HAUL OFF STAINLESS & DW	3.0	\$ 218.16
MC CLASKEY	KITCHEN	CAWL	REMOVE STAINLESS & DISHWASHER	8.0	\$ 855.92
MC CLASKEY	KITCHEN	LA	HAUL AWAY STAINLESS AND DW	3.0	\$ 218.16

SITE	WO #	CRAFT	WEEK 3	HRS	\$
CABRILLO	KITCHEN	PB	PATCH & PREPARE WALLS FOR FRP	13.0	\$ 1,151.80
CABRILLO	KITCHEN	CA	INSTALL FRP	16.0	\$ 1,513.92
CAMELLIA	KITCHEN	AS	ABATE ASBESTOS IN FLOOR AND WALLS	16.0	\$ 644.00
BOWLING GREEN	KITCHEN	EL	REMOVE ELECTRICAL	5.0	\$ 239.05
BOWLING GREEN	KITCHEN	FT	REPLACE FLOOR 3' X 38' VCT	5.0	\$ 221.15
BOWLING GREEN	KITCHEN	PL	TOP OUT PLUMBING	4.0	\$ 377.68
BOWLING GREEN	KITCHEN	CA	INSTALL FRP	8.0	\$ 758.96
BOWLING GREEN	KITCHEN	EL	INSTALL LIGHTS	8.0	\$ 784.98
WOODBINE	KITCHEN	PL	ROUGH PLUMBING FOR SINK	4.0	\$ 377.68
WOODBINE	KITCHEN	FT	REPAIR FLOOR 3' X 12' VCT	8.5	\$ 375.96
WOODBINE	KITCHEN	AC	REMOVE UNIT VENTILATOR	4.0	\$ 382.48
WOODBINE	KITCHEN	EL	UPGRADE RANGE HOOD NO FAN	6.5	\$ 621.53
WOODBINE	KITCHEN	EL	REPLACE LIGHTING	32.0	\$ 2,835.20
WOODBINE	KITCHEN	PB	PAINT PANTRY	8.0	\$ 758.96
WOODBINE	KITCHEN	CA	FRP WALLS	8.0	\$ 758.96
GOLDEN EMPIRE	KITCHEN	CAWL	REMOVE STAINLESS ON 2 WALL & DISHWASHER	8.0	\$ 1,098.48
GOLDEN EMPIRE	KITCHEN	LA	HAUL OFF OLD STAINLESS & DW	3.0	\$ 218.16
MC CLASKEY	KITCHEN	AS	ABATE ASBESTOS IN FLOOR & WALLS	15.0	\$ 644.00
SEQUOIA	KITCHEN	CAWL	REMOVE STAINLESS & DISHWASHER	8.0	\$ 1,098.48
SEQUOIA	KITCHEN	LA	HAUL OFF OLD STAINLESS & DW	3.0	\$ 218.16
SEQUOIA	KITCHEN	PL	ROUGH IN PLUMBING FOR SINKS	4.0	\$ 290.88
SEQUOIA	KITCHEN	PB	PAINT AND PATCH	16.0	\$ 1,417.80

SITE	WO #	CRAFT	WEEK 4	HRS	\$
CABRILLO	KITCHEN	FT	PREP FOR TILE WORK	8.0	\$ 353.84
CABRILLO	KITCHEN	FT	INSTALL TILE AND GROUT	24.0	\$ 3,184.56
BOWLING GREEN	KITCHEN	CA	FRAME SKY LIGHTS	8.0	\$ 758.96
BOWLING GREEN	KITCHEN	PB	TAPE AND MUD CEILING	24.0	\$ 2,126.40
BOWLING GREEN	KITCHEN	CA	FRP PANTRY SHELVES	8.0	\$ 758.96
BOWLING GREEN	KITCHEN	PL	SET 3 SINK SYSTEM	8.0	\$ 758.96
WOODBINE	KITCHEN	CA	FRP SHELVES	8.0	\$ 758.96
WOODBINE	KITCHEN	PL	SET SINKS	8.0	\$ 755.38
WOODBINE	KITCHEN	PL	RECONNECT EQUIPMENT	3.0	\$ 283.26
WOODBINE	KITCHEN	EL	RECONNECT EQUIPMENT	3.0	\$ 143.43
CAMELLIA	KITCHEN	PL	ROUGH IN PLUMBING FOR SINKS	4.0	\$ 377.68
MC CLASKEY	KITCHEN	AS	ABATE ASBESTOS IN FLOOR & WALLS	8.0	\$ 627.92
WOODBINE	KITCHEN	PB	PAINT PANTRY	8.0	\$ 708.80
GOLDEN EMPIRE	KITCHEN	CAWL	REMOVE STAINLESS ON 2 WALL & DISHWASHER	8.0	\$ 1,098.48
GOLDEN EMPIRE	KITCHEN	LA	HAUL OFF OLD STAINLESS & DW	3.0	\$ 218.16
GOLDEN EMPIRE	KITCHEN	AS	ASBESTOS ABATEMENT	13.0	\$ 523.25
MC CLASKEY	KITCHEN	CA	REMOVE MARLITE IN SCULLARY	8.0	\$ 758.96

MASTER SCHEDULE FOR SUMMER 2009

		START DATE	END DATE	TOTAL DAYS	START DATE	END DATE	TOTAL DAYS	START DATE	END DATE	TOTAL DAYS	START DATE	END DATE	TOTAL DAYS	START DATE	END DATE	TOTAL DAYS	START DATE	END DATE	TOTAL DAYS																															
		CABRILLO	6/15/2009	8/2/2009	35	CAMELLIA	6/16/09	6/10/09	39	MC CLASKEY	6/16/09	8/4/09	35	SEQUOIA	6/16/09	8/14/09	41																																	
		<small>WOLFGANG GARDEN</small>	6/15/2009	7/18/2009	23	WOODBINE	6/16/09	7/6/09	17	<small>GOLDEN EMPIRE</small>	6/17/09	8/12/09	40																																					
SITE	WO #	CRAFT																																																
				WEEK 5																																														
				MONDAY JULY 13				TUESDAY 14				WEDNESDAY 15				THURSDAY 16				FRIDAY JULY 17																														
CABRILLO	KITCHEN	FT	INSTALL TILE AND GROUT	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	24.0	\$ 3,184.56
BOWLING GREEN	KITCHEN	PB	PAINT CERILING & PATCH	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	16.0	\$ 1,417.60
BOWLING GREEN	KITCHEN	LA	RESET KITCHEN EQUIP	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	5.0	\$ 363.60
BOWLING GREEN	KITCHEN	PL	CONNECT GAS AND WATER	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	4.0	\$ 377.68
BOWLING GREEN	KITCHEN	CA	FRP KITCHEN	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	4.0	\$ 161.04
SEQUOIA	KITCHEN	PL	ROUGH IN PLUMBING	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	3.0	\$ 756.96
GOLDEN EMPIRE	KITCHEN	EL	REMOVE DRYER AND WASHER REC.	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	4.0	\$ 377.68
MC CLASKEY	KITCHEN	EL	ROUGH PLUMBING FOR SINK	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	2.0	\$ 95.62
MC CLASKEY	KITCHEN	EL	INSTALL NEW LIGHTING	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	5.0	\$ 472.10
MC CLASKEY	KITCHEN	PL	TOP OUT PLUMBING	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	8.0	\$ 764.96
MC CLASKEY	KITCHEN	PB	PAINT PANTRY	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	8.0	\$ 755.36
MC CLASKEY	KITCHEN	PB	PAINT KITCHEN	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	16.0	\$ 1,417.60
				WEEK 6																																														
				MONDAY JULY 20				TUESDAY 21				WEDNESDAY 22				THURSDAY 23				FRIDAY JULY 24																														
CABRILLO	KITCHEN	FT	INSTALL TILE AND GROUT	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	24.0	\$ 3,184.56
SEQUOIA	KITCHEN	PB	PAINT PANTRY	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	24.0	\$ 2,126.40
SEQUOIA	KITCHEN	CA	FRP PANTRY SHELVES	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	8.0	\$ 756.96
SEQUOIA	KITCHEN	PL	INSTALL 3 SINK SYSTEM	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	16.0	\$ 1,510.72
MC CLASKEY	KITCHEN	CA	FRP WALLS	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	8.0	\$ 756.96
MC CLASKEY	KITCHEN	CA	FRP PANTRY SHELVES	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	8.0	\$ 756.96
				WEEK 7																																														
				MONDAY JULY 27				TUESDAY 28				WEDNESDAY 29				THURSDAY 30				FRIDAY JULY 31																														
CABRILLO	KITCHEN	CA	INSTALL 3 SINK EQUIPMENT	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	8.0	\$ 755.36
CABRILLO	KITCHEN	PL	INSTALL ALL COUNTERTOPS AND SHELVING	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	16.0	\$ 1,513.92
CABRILLO	KITCHEN	EL	REMOVE OLD LIGHTS & INSTALL NEW	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	8.0	\$ 764.66
CABRILLO	KITCHEN	EL	TRIM OUT ELECTRICAL DEVICES	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	3.0	\$ 143.43
CABRILLO	KITCHEN	NS	INSTALL OVENS	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	0.0	\$ -
CABRILLO	KITCHEN	PL	CONNECT GAS LINES	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	4.0	\$ 377.68
CABRILLO	KITCHEN	EL	CONNECT ELECTRICAL	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	3.0	\$ 143.43
CABRILLO	KITCHEN	PB	FINAL PATCH AND PAINT	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	14.0	\$ 1,240.40
CAMELLIA	KITCHEN	FT	REPLACE IF BY 30' OF FLOOR UNDER SINKS	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	3.0	\$ 132.60
CAMELLIA	KITCHEN	FT	APPLY SHEET FLOORING IN PANTRY	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	8.0	\$ 353.84
CAMELLIA	KITCHEN	FT	APPLY SHEET FLOORING IN WALK-IN	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	8.0	\$ 353.84
CAMELLIA	KITCHEN	EL	REPLACE LIGHTING	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	8.0	\$ 764.96
CAMELLIA	KITCHEN	CA	FRP KITCHEN	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	8.0	\$ 756.96
GOLDEN EMPIRE	KITCHEN	FT	REPAIR 3' X 28' VCT	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2	3	7	8	9	10	11	12	1	2												