

**Construction Status for School of Engineering and Sciences and the
Robbie Waters Pocket-Greenhaven Library
July 16, 2009**

SCHOOL OF ENGINEERING AND SCIENCES



Administration Building

- Framing and roofing complete
- Electrical, plumbing, and mechanical rough-in complete
- Fire sprinklers almost complete
- Exterior stucco almost complete
- Sheet rock nearly complete
- Starting taping and texturing



Two Story Classrooms

- Finished framing and exterior balconies on both buildings
- Exterior stucco in progress
- Electrical, plumbing, fire sprinklers and mechanical underway



Multipurpose Building

- Framing complete; starting on sheet metal roofing
- Electrical, plumbing, fire sprinklers and mechanical working
- Started exterior stucco



Lab Building

- Installing doors and taping and texturing sheet rock
- Mechanical units installed on roof

Summary

- Project was 57% complete on June 30th
- Remains on schedule for completion in mid-December 2009
- No change orders

LIBRARY



Library Steel

- Steel complete by end of July
- Topping out ceremony held on July 17th
- Project was 36% complete as of June 30th
- Currently ahead of July 19, 2010 scheduled completion date